COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AT SOUNDARYA LAYOUT 11TH CROSS CONNECTION TO NEAR EXTENSION IN BAGALAGUNTE IN WARD NO. 14 T.DASARAHALLI SUB DIVISON**

2. Sanctioned Estimate No. & Dt : TS/28/17-18 dt:27-04-2017

3. Head of Account which is Chargeable : P-3158

4. Work Order No. & Dt : EE/001/wo/125/2017-18

5. Name of Contractor : **THE TECHNICAL MANAGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1801 Page No. 180029/1/180036

8. Check measurement of the Asst. : M.B. No. 1801 Page No. 180029/1/180036

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer Manjunath

b) Asst. Exe. Engineer Rangaswamy

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
30.000	2993285:00	—	6715/—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )